

Work Around Mobile Equipment

WHEN TO COMPLETE – Before the start of any **Work Around Mobile Equipment** activities

Confirm each control / safeguard below before starting work	Guidance for confirming each control / safeguard	Person(s) Performing Work	Start-Work Verifier
I HAVE CONFIRMED:			
1 Mobile equipment parking areas and travel paths have been identified for the work site	<ul style="list-style-type: none"> Mobile equipment has: <ul style="list-style-type: none"> – designated parking area – lighting in place for night or low visibility prior to movement – side and overhead clearance – clearly posted and enforced speed restrictions 		
2 Controls/safeguards are in place to keep pedestrians away from mobile equipment	<ul style="list-style-type: none"> Interaction between workers and mobile equipment is eliminated or minimized by: <ul style="list-style-type: none"> – dedicated walkways/paths – signage and barriers to separate pedestrians from mobile equipment paths – clearly defined pedestrian crossing points 		
3 Mobile equipment has been inspected	<ul style="list-style-type: none"> Pre-mobilization and periodic site equipment inspections are conducted and have checked for: <ul style="list-style-type: none"> – signs of leaks – damage – brake functionality test Safety devices such as alarms, seats, and backup alarm are functioning Defective equipment is tagged and removed from operation 		
4 Equipment/load stability and potential for unplanned movement has been assessed	<ul style="list-style-type: none"> Equipment, loads, and ground surface have been assessed for stability, taking into account: <ul style="list-style-type: none"> – load securing – workplace conditions/travel path – equipment capacity 		
5 Controls/safeguards are in place to prevent impact with workers or objects	<ul style="list-style-type: none"> Mobile equipment is free from hazards prior to movement (e.g., perform a 360° walk around) <ul style="list-style-type: none"> – Alternatives to reversing have been assessed prior to reverse operation of equipment Audible warnings are working on equipment for reverse operations Flagger/spotter/ground guide is positioned out of the line of fire and is able to monitor reversing operations <ul style="list-style-type: none"> – Use a clear system of signaling agreed with the operator before starting (e.g., hand signals and/or radio communications and emergency stop signals) Physical barriers are in place in accordance with the activity plan <ul style="list-style-type: none"> – Define safe distance from mobile equipment and control access to the area <p>Note: Before using a flagger/spotter/ground guide, assess the risk that they will be exposed to. Take precautions to protect them. Only use properly trained personnel or technology alternatives (e.g., cameras/proximity sensors)</p>		
6 Controls are in place to prevent unintentional movement of mobile equipment and/or loads	<ul style="list-style-type: none"> Equipment is located on flat ground where possible Equipment wheels are chocked when there is potential for movement Booms, attachments, and accessories are lowered or secured to prevent energy release/movement Key is removed when the equipment is not in operation 		

Confirm these controls / safeguards are in place and verified prior to starting work. Stop and seek help if anything changes.

	Printed Name & Role	Signature	Date
--	---------------------	-----------	------

Start Work Verifier			
---------------------	--	--	--

Work Around Mobile Equipment

