

Start-Work Checks

De-Energized Electrical Work



Start-Work Authority: Confirm below are in place and verified prior to starting work

Save Your Life Actions	Person(s) Performing Work (initial)	Start-Work Verifier (initial)
All exposed persons performing work must confirm each action below.		
I have confirmed:		
1 Circuit/equipment to be worked on is the one identified in the plan.		
2 Isolation points are identified per diagram and/or plan.		
3 Isolation devices are set in the identified position per diagram and/or plan.		
4 Electrical components are placed in an electrically safe condition.		
5 Isolation points are: a. Locked and/or tagged; and b. Keys are controlled by me or my crew supervisor.		
6 Identify and mitigate hazards on adjacent live parts.		

Stop and seek help if any of the above safeguards are not in place

Work Permit No.: _____

Role	Printed Name	Date
Start-Work Verifier		

Start-Work Checks De-Energized Electrical Work

