

Start-Work Checks

Lifting & Rigging



Start-Work Authority: Confirm below are in place and verified prior to starting work

Save Your Life Actions All exposed persons performing work must confirm each action below.	Person(s) Performing Work (initial)	Start-Work Verifier (initial)
I have confirmed:		
1 Written lift plan required? <input type="checkbox"/> Yes <input type="checkbox"/> No If yes: All workers agreed to follow the written lift plan. Note: Written lift plan needed for blind, complex, complicated, heavy and personnel lifts.		
2 Equipment operator and rigger are qualified to do the lifting and rigging task.		
3 Load weight is within the range of the equipment's safe working limit.		
4 Lifting and rigging equipment is certified, inspected and rated for the task.		
5 Lifting and rigging equipment safety devices are in place and working.		
6 Communication plan is agreed by all workers involved.		
7 Plan is in place to prevent and mitigate: <ul style="list-style-type: none"> • Load shifts • Dropped objects • Load path obstructions • Overhead obstructions • Working under suspended loads. 		
8 Lifting equipment is stable per manufacturer specifications.		

Stop and seek help if any of the above safeguards are not in place

Work Permit No.: _____

Role	Printed Name	Date
Start-Work Verifier		

